

New Mobile Federal Courthouse and John Campbell Courthouse Renovation

Town Hall Bulletin



Issue No. 38

April 2019

GENERATING SUPPORT FOR BACKUP POWER



New steel column erected in the basement (left) supporting generator platform above (right)

ONE improvement coming from this project will be a new, larger backup generator that will handle increased life safety electrical loads and replace the prior one that was located in the basement. It was not feasible to put the new generator back in the basement and after studying options, the solution was to place it on a new structural platform built above the courtyard roof that began erection in April.

OTHER PROGRESS: Bathroom wall and floor tile work began in April on levels 5 and 4. Drywall painting occurred on level 4 and drywall finishing on level 3. The GFRG ceiling was installed in the 2 East courtroom and the acoustic ceiling installed in the 2 West courtroom. MEP rough-in began on level 1. The contractor removed roof scaffolding and set new equipment in the mechanical penthouse.

Contacts:

General Contractor
Construction Manager

Yates Construction George Yates
APSI CM Jack Solari

Phone: 228-348-0608
Phone: 214-683-7987

gvates@wg Yates.com
jack.solari@apsicm.com