

New Mobile Federal Courthouse and John Campbell Courthouse Renovation



Town Hall Bulletin



Issue No. 44

November 2019

LAYING DOWN THE FLOOR



(Left) Spreading carpet glue, (middle) laying out carpet in corridor, (right) corridor carpet done

PROGRESS towards punchlist continued in October. One of the most visible signs that punchlist is on the horizon is with flooring installation. In the Campbell courthouse this is occurring from the top floors down. Throughout the month installers were seen laying down flooring, primarily in the form of carpet and vinyl, on levels 4 and 3. The government punchlist will begin in November on levels 5 and 4.

OTHER PROGRESS: Roofing continued on the main roof. Contractor and architect punchlists occurred on levels 5 and 4. Ceiling tile and lighting wrapped up on level 3 and final painting began. Floor prep began on level 2 along with touch up painting and millwork refinishing. Ceiling grid installation and drywall finishing on level 1. Underground utility work in the loading dock and stair treads front steps.

Contacts:

General Contractor
Construction Manager

Yates Construction George Yates
APSI CM Jack Solari

Phone: 228-348-0608
Phone: 214-683-7987

gvates@wgates.com
jack.solari@apsicm.com