

New Mobile Federal
Courthouse and John
Campbell Courthouse
Renovation


Town Hall Bulletin



Issue No. 45

December 2019

TERRAZZO TAKES TO THE FLOOR



(Left) Spreading terrazzo mixture, (right) honing terrazzo

MORE progress was made this month on the flooring front with the beginning of the terrazzo work. Working from the top floors down terrazzo repairs, new terrazzo installation, and terrazzo refinishing activities could be seen. The goal with the new terrazzo is to match to original color palette as best as possible. In an 80 year old building with terrazzo repairs done at different times, getting a good match is a tricky exercise.

OTHER PROGRESS: Roofing continued on the main roof. The government punchlist of levels 5 and 4 occurred in November. Contractor and architect punchlists of level 3 occurred in November and the government will conduct it's punchlist of level 3 in the first week of December. Flooring work is going in on level 2 and painting on level 1. New footings and walls were poured in the loading dock.

Contacts:

General Contractor
Construction Manager

Yates Construction George Yates
APSI CM Jack Solari

Phone: 228-348-0608
Phone: 214-683-7987

gvates@wg Yates.com
jack.solari@apsicm.com