

# New Mobile Federal Courthouse and John Campbell Courthouse Renovation Town Hall Bulletin



Issue No. 48

March 2020

## HELPING HANDRAILS



(Left) Refurbished Stair 2, painting basement handrails (middle), entry handrails (right)

**FINISHING** touches can be seen in many places and in many ways throughout the site. One sign is with handrails. The bronze handrails that had been protected in place for much of the project duration in Stair 2 were uncovered and restored. In the basement and all around the building new handrails were painted and at the main entrance new handrails were installed at the steps and running down the ramps.

**OTHER PROGRESS:** Roofing work wrapped up. Pulling of tele/data and security wiring occurred down to level 1. Work began on site in February on the replacement of the service elevator. This work was added to the project as a betterment. Audio/video equipment was delivered and set up in many of the courtrooms. New gym flooring was installed in the first floor exercise room. The government conducted a punchlist at the end of February on the mechanical, electrical, plumbing, and life safety systems.

### Contacts:

General Contractor  
Construction Manager

Yates Construction George Yates  
APSI CM Jack Solari

Phone: 228-348-0608  
Phone: 214-683-7987

[gvates@wgvates.com](mailto:gvates@wgvates.com)  
[jack.solari@apsicm.com](mailto:jack.solari@apsicm.com)